

	Monday	Tuesday	Wednesday	Thursday	Friday
8:00 am	Buses arrive/Welcome Work by color block:	Buses arrive Work by color block:	Buses arrive Work by color block:	Buses arrive Work by color block:	Buses arrive Work by color block:
Red	Prime/paint walls, paint trim, prep siding	Install trim/caulk/putty trim, paint interior/exterior doors, siding	Caulk/putty/paint trim, siding	Clean/punch inside, finish siding/soffitt, metal work	Final punch, landscape
Blue	Prime/paint walls, paint trim, prep siding	Install trim/caulk/putty trim, paint interior/exterior doors, siding	Caulk/putty/paint trim, siding	Clean/punch inside, finish siding/soffitt, metal work	Final punch, landscape
Yellow	Wall raising/bracing, cap plates, truss layout, begin trusses	Roof sheathing, truss bracing, tar paper, windows/doors	Shingling, siding layout	Shingling, siding, back framing	Finish siding/metal, back framing
Green	Wall raising/bracing, cap plates, truss layout, begin trusses	Shingling, framing punch, blue-board, windows/doors, siding trim, insulation	Shingling, siding, sand sheetrock	Install cabinets/tops, doors, and trim, siding	Final punch, clean, landscape
11:30 am 12:00 pm 12:30 pm	Lunches Red/Blue Yellow Green	Lunches Yellow Green Red/Blue	Lunches Green Red/Blue Yellow	Lunches Yellow Green Red/Blue	Lunches Red/Blue Yellow Green
Red	Finish interior paint, caulk outlets, install cabinets, doors, trim, siding	Install trim/caulk/putty trim, paint interior/exterior doors, siding	Caulk/putty/paint trim, siding	Clean/punch inside, finish siding/soffitt, metal work	All blocks: final punch, landscaping, final clean up
Blue	Finish interior paint, caulk outlets, install cabinets, doors, trim, siding	Install trim/caulk/putty trim, paint interior/exterior doors, siding	Caulk/putty/paint trim, siding	Clean/punch inside, finish siding/soffitt, metal work	2:00 pm: Closing Ceremony
Yellow	Crane on site, truss prep, truss raising, sub fascia, sheathe roof	Shingling lay out, finish dry-in	Shingling, siding, back framing	Shingling, siding, back framing	3:00 pm: buses depart
Green	Finish hip trusses, sub fascia, roof sheathing, tar paper	Shingling, siding	Prime/paint walls/trim, siding, finish shingles	Install trim, caulk/putty trim, siding	
5:00 pm	Early buses depart, late workers continue	Buses depart	Buses depart	Buses depart	
8:00 pm	Dinner on site, late buses depart				